

## Measure T Update

Joseph Reyes

### 1. **MAIN CAMPUS:**

#### **PLAZA (OLD QUAD)**

The contractor has been making large strides in getting the flatwork rebar and concrete poured this past week. The courtyard flatwork between buildings D and E is about 80% complete and what was installed, has received its finish coating and pressure wash. (Photos)





**NOTE:** With the campus closed to public and only essential employees on site, the ADA ramp to building D [the temporary ramp on the south side of that building] will be disassembled on Monday April 6. This is to allow the completion of the grading, framing of formwork and pouring of walls and flat work in this area. During these two weeks, there will be **no** ADA access to Building D **and** E.

### **INTERIOR BUILDING D**

The doors have arrived – so next week’s schedule will be for installation of the classroom doors, exterior or courtyard doors first and then, the interior doors. Installation of floor coverings continue as well as corridor wallcoverings. Interior windows are scheduled for next week as well. 3<sup>rd</sup> floor large classroom (Photo)



## **NURSING**

This jobsite has begun to see some activity. The rebar cages were scheduled for delivery April 3. If rain does not pose a problem for the soil, production piles will begin to be bored on week of 4/6. Building E sidewalk is being graded, formed and will be poured next week.

## 2. **OFF SITE CAMPS:**

This is a photo from this week's work at King City. Slab foundation work is proceeding and has been completed.



**SOLEDA** also has its slab formed and framing is scheduled to continue next week. (photo)





**Castroville** The project is now ready for (DSA) Division of State Architects for review and approval, once approved construction can begin. DSA approval process takes 6 to 10 months.

**Contractors** at all sites have adopted strict protocols for their staff and subs. They are following all current recommendations from local jurisdictions and the CDC.